20 % COMPONENT OF THE IRA UTILIZATION FOR THE MONTH OF SEPTEMBER 2014

CITY OF BACOOR

Program/Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		
		iotal Cost			% of Completion	Total Cost Incurred to	1
							I
ECONOMIC DEVELOPMENT							╀
	 					·	╄
Upgrading of road	Habay / Daan Bukid	5,500,000.00	March 25,2014	June 22,0214			╄
Concreting of road	San Nicolas 2	750,000.00	March 18,2014	April 23,2014	100%	741,037.25	+
							Γ
Upgrading of road	Niog 2	1,200,000.00	March 18,2014	April 16,2014			L
							↓_
Repair & maintenance of solidarity route at Bacoor	Various Brgy.	2,000,000.00	March 18,2014	April 1,2014			╄
Sub Total	 	9,450,000.00		 			+-
							1
ENVIRONMENTAL MANAGEMENT							oxdot
Construction/rehabilitation of drainage	Mambog Road	6,000,000.00	March 25,2014	July 22,2014	94.30%	4,974,953.17	_
							╀
							╄
Construction of Drainage Canal	Panapaan 1	3,000,000.00	March 14,2014	June 22,2014	100%	2,492,102.04	╀
Debutilitation of during a good plans Magdingna Ct	Molino 2	1,500,000.00	March 18,2014	May 16,2014			╀╌
Rehabilitation of drainage canal along Magdiwang St.	WOIITIO 2	1,300,000.00	Widten 10,2014	Widy 10,2014			+-
	 	· · · · · · · · · · · · · · · · · · ·					t
Sub Total		10,500,000.00				8,208,092.46	\vdash

Program/Project		Total Cost	Date Started	Target Completion Date	Project Status		\perp
	Location				% of Completion	Total Cost Incurred to	\perp
SOCIAL DEVELOPMENT							_
Construction of Multi Purpose Hall-Phase II	Bayanan	33,250,000.00	March 25,2014	Sept.21,2014	65.55%	22,878,963.67	土
Const tuction of Model Health Center	Various Brgy.	30,000,000.00					土
Construction of MPH/Evacuation Center	Bayanan	5,000,000.00	Bidded				土
Upgrading of Multipurpose Hall	Panapaan 7	3,000,000.00	March 18,2014	May 16,2014			土
Construction of Multipurpose Hall	Molino 1	1,500,000.00	March 18,2014	June 15,2014			土
Installation of Deep well	Various Brgy.	667,602.80	For Bidding				上
Installation/Maintenance of streetlights	Various Brgy.	2,000,000.00					土
Installation of Streetlights	Bayanan	4,000,000.00	For Bidding				上
Sub Total		79,417,062.80				22,878,963.67	1
							+

Program/Project	Location	Total Cost	Total Cost	Date Started	Target Completion	Project Status	
	Location .		Date Started	Date	% of Completion	Total Cost Incurred to	
Improvement of Multi-Purpose Hall	San Nicolas 1	1,400,000.00	July 4,2014	Nov. 1,2014			
Construction of Multi-Purpose Hall	Zapote 4	2,500,000.00	July 4,2014	Oct.2,2014			
Construction of MPH at Bacoor Cemetery	Maliksi 3	800,000.00	July 4,2014	Sept. 3,2014			
				1			
Rehabilitation of Eco Park	Molino 5	1,500,000.00	July 14,2014	Sept. 27,2014			
Upgrading of Pathway w/ drainage canal	Aniban 2	1,050,000.00	July 4,2014	Sept. 2,2014			
Concreting of Road(Green Breeze)	Bayanan	2,200,000.00		 			
Construction of covered court at Palo Alto	Habay I	4,500,000.00		 			
Const. of Box Culvert & Access Road(Casimiro Westville-Molino Road)	Ligas 3	1,500,000.00					
Repair/Improvement Health Center	Bacoor	2,000,000.00					
Cub Tabel		47.450.000		 			
Sub Total		17,450,000.00		<u> </u>			

Program/Project	Location	Total Cost	Total Cost	Date Started	Target Completion	Project Status		
	Location		Date Started	Date	% of Completion	Total Cost Incurred to	L	
							Γ	
Construction of Eye Center	Bacoor	1,500,000.00					\perp	
							1	
Concreting of road	San Nicolas 2	1,750,000.00					丄	
							上	
Construction of Drainage Outfall at Molave St.	Aniban I	1,400,000.00					┺	
							┺	
Installation of Streetlights	Zapote 2	800,000.00					╄	
							╄	
Rehabilitation of Drainage Canal at Sgt.Sebastian St.	Mabolo I	800,000.00					╄	
							╄	
Construction of Waiting Area	Talaba Elementary School	450,000.00					╄	
		45,000,000,00					╄	
Supply & Installation of airconditioning units MPH/Evacuation Center	Bayanan	15,000,000.00					╄	
Concreting of Miranda Extension		850,000.00					₽	
Concreting or Miranda Extension		830,000.00					₩	
Sub Total		22,550,000.00					╀	
Sub Total		22,530,000.00					╆	
							╆	
GRAND TOTAL		139,367,062.80				31,087,056.13	╆	
GRAID TOTAL		135,307,002.80				31,007,030.13	╆	
							ㅗ	

Prepared By:

erissa R Guinto

Certified By:

Jerry C. Maicalatan
OIC - Accounting Office