

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE SECOND QUARTER, CY 2018**

Province, City or Municipality: City of Bacoor

Program of Project	Location	Total Cost	Date Started	Target Completion	Project % Completion	Status Total Cost Incurred to Date	No. of Extensions if any	Remarks
<b>Social Development</b>								
Basketball flooring at Strie Gym-BGC	Bayanan	2,150,000.00	April 11,2018	May 12,2018	100%	2,150,000.00		Completed
Repair/Improvement Health Center	Molino II	2,000,000.00	April 11,2018	June 12,2018	100%	2,000,000.00		Completed
Construction of MPH	Kaingen	4,500,000.00	June 15,2018	Oct.22,018	100%	4,500,000.00		Completed
Improvement Day Care Center	Salinas IV	1,000,000.00	Feb.21,2018	May 11,2018	100%	1,000,000.00		Completed

<b>Environmental Management</b>								
Construction of drainage at FTM	Mambog IV	1,700,000.00	Feb.28,2018	May 28,2018	100%	1,700,000.00		Completed
Construction of drainage canal	Zapote IV	2,000,000.00	Feb.28,2018	June 28,2018	100%	2,000,000.00		Completed
Construction of drainage canal	Bayanan	400,000.00	Feb.14,2018	March 20,2018	100%	400,000.00		Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document

\_\_\_\_\_  
City Accountant

\_\_\_\_\_  
LCE