

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE THIRD QUARTER, CY 2018**

Province, City or Municipality: City of Bacoor

Program of Project	Location	Total Cost	Date Started	Target Completion	Project % Completion	Status Total Cost Incurred to Date	No. of Extensions if any	Remarks
Social Development								
Repair and Maintenance of Salintubig Elevated Water Tank	Molino 3	500,000.00	11-Sept-2018	10-Oct-2018	100%	500,000.00	None	Completed
Renovation of Multi-Purpose Hall	Molino II	2,500,000.00	14-Sept-2018	27-Nov-2018	100%	2,500,000.00	None	On going
Upgrading/Rehabilitation of Road and Drainage Canal	Habay 1	5,500,000.00	20-Jul-2018	16-Nov-2018	60%	5,500,000.00	None	On going
Construction of Multi-Purpose Hall	Molino 1	4,500,000.00	07-Aug-2018	04-Dec-2018	50%	4,500,000.00	None	On going
Construction of Multi-Purpose Hall (Springville 2 Central Ph. 3)	Molino 3	5,000,000.00	27-Jul-2018	23-Nov-2018	25%	5,000,000.00	None	On going
Repair/Installation of Deepwells	Bacoor	3,218,243.00	11-Sept-2018	14-Nov-2018	95%	3,218,243.00	None	On going
Asphalting and Installation of Streetlights going to Eco Park	Molino 5	3,000,000.00	14-Sept-2018	23-Oct-2018	100%	3,000,000.00	None	Completed
Installation of Streetlights	Molino 3	1,650,000.00	13-Jul-2018	10-Sept-2018	100%	1,650,000.00	None	Completed
Installation of Streetlights	Molino 2	1,200,000.00	13-Jul-2018	10-Sept-2018	100%	1,200,000.00	None	Completed
Construction of Business One Stop Shop (BOSS) (BTMD & GSO Office)	Bayanan	25,000,000.00	21-Sept-2018	18-May-2019	35%	25,000,000.00	None	On going
Construction of Road w/ Drop-Off w/ Gate	Molino 3	3,000,000.00	12-Oct-2018	08-Feb-2019	35%	3,000,000.00	None	On going
Concreting of Road	Real 1	1,000,000.00	12-Oct-2018	10-Nov-2018	45%	1,000,000.00	None	On going
Upgrading/Rehabilitation of Pathway	Talaba 2	2,000,000.00	12-Oct-2018	10-Dec-2018	30%	2,000,000.00	None	On going

Upgrading of Pathway w/ Drainage Canal	Panapaan & 4	3	1,800,000.00	12-Oct-2018	09-Jan-2019	50%	1,800,000.00	None	On going
Construction of Road & Drainage	Molino 3		4,800,000.00	12-Oct-2018	10-Mar-2019	35%	4,800,000.00	None	On going
Construction of Drainage Canal	Zapote 2		1,800,000.00	12-Oct-2018	10-Dec-2018	30%	1,800,000.00	None	On going
Construction of Rip-rap	Molino 3		1,000,000.00	12-Oct-2018	10-Nov-2018	40%	1,000,000.00	None	On going
Painting of Curbs & Gutter	Bacoor		5,300,000.00	12-Oct-2018	08-Feb-2019	60%	5,300,000.00	None	On going
Construction of MPH (Elisa Homes)	Molino 4		1,650,000.00	12-Oct-2018	08-Feb-2019	40%	1,650,000.00	None	On going
Construction of MPH	Molino 6		1,650,000.00	12-Oct-2018	08-Feb-2019	40%	1,650,000.00	None	On going
Construction of Perimeter Fence w/ CR	Molino 4		1,000,000.00	12-Oct-2018	25-Nov-2018	65%	1,000,000.00	None	On going
Rehabilitation of Streetlights	Bacoor		20,000,000.00	12-Oct-2018	10-Nov-2018	80%	20,000,000.00	None	On going
Construction of Bridge	Molino		25,000,000.00	21-Sept-2018	19-Mar-2019	30%	25,000,000.00	None	On going
Additional Works for the Improvement of Multi-Purpose Hall	Molino 3		4,500,000.00	11-Sept-2018	14-Nov-2018	40%	4,500,000.00	None	On going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document

Atty. JESSIE SALVADOR

City Engineer

MAYOR LANI MERCADO-REVILLA

LCE