

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE FIRST QUARTER, CY 2019**

Province, City or Municipality: City of Bacoor

Program of Project	Location	Total Cost	Date Started	Target Completion	Project % Completion	Status Total Cost Incurred to Date	No. of Extensions	Remarks
<b>ECONOMIC DEVELOPMENT</b>								
Upgrading of Road and Drainage Canal at Sagana-Remville	Habay II	1,282,000.00	27-Dec-2018	26-Feb-2019	100%	1,256,137.78	None	Completed
Upgrading of Pathway & Drainage Canal	PF Espiritu II	925,000.00	19-Dec-2018	01-Feb-2019	100%	908,309.70	None	Completed
<b>ENVIRONMENTAL MANAGEMENT</b>								
Rehabilitation of Drainage at Manggahan	Habay II	1,094,000.00	27-Dec-2018	26-Feb-2019	100%	1,077,965.98	None	Completed
Upgrading of Drainage at Doña Alicia Ext.,	Ligas I	1,000,000.00	27-Dec-2018	26-Feb-19	100%	979,528.82	None	Completed
<b>SOCIAL DEVELOPMENT</b>								
Installation of Lighted Signages at Various Areas	Bacoor	750,000.00	19-Dec-2018	18-Feb-2019	100%	731,867.33	None	Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document

**Atty. JESSIE SALVADOR**  
City Engineer

**MAYOR LANI MERCADO-REVILLA**  
LCE