

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE SECOND QUARTER, CY 2019**

Province, City or Municipality: City of Bacoor

Program of Project	Location	Total Cost	Date Started	Target Completion	Project % Completion	Status Total Cost Incurred to Date	No. of Extensions	Remarks
ECONOMIC DEVELOPMENT								
Upgrading of Roads with Drainage Canal at Tabing Dagat, City of Bacoor	Tabing Dagat	2,860,000.00	27-Dec-18	26-Mar-19	100%	2,803,386.37	None	Completed
Rehabilitation of Roads at Barangay Magdiwang,	Molino III	12,550,000.00	26-Mar-19	21-Nov-19	100%	12,311,102.56	None	Completed
ENVIRONMENTAL MANAGEMENT								
Construction of Drainage at Aguinaldo St.	Aniban I	1,029,000.00	27-Dec-18	26-Mar-19	100%	1,013,967.44	None	Completed
Construction/Rehabilitation of Drainage at 2nd Street Phase 1	Salinas I	2,499,798.48	27-Dec-18	25-Apr-19	100%	2,450,203.29	None	Completed
Construction/Upgrading of Drainage-Shapell Homes	Habay I	3,000,000.00	9-Mar-19	7-Jun-19	100%	2,940,083.31	None	Completed
Construction of Slope Protection (Stone Masonry)	Molino III	3,000,000.00	9-Mar-19	7-Jun-19	100%	2,940,210.77	None	Completed
Construction of Drainage-Magdiwang Road	Molino III	5,689,000.00	27-Mar-19	24-Aug-19	85%	3,367,831.62	None	On going
Construction/Rehabilitation of Drainage	Mabolo III	1,250,000.00	27-Dec-18	26-Feb-19	100%	1,225,123.42	None	Completed

SOCIAL DEVELOPMENT

Installation of Streetlights at Summer Hills to Elisa Homes	Molino IV	2,440,000.00	19-Mar-19	18-May-19	100%	2,391,814.08	None	Completed
Installation of Streetlights at Solidarity Route	Molino IV	4,100,000.00	19-Mar-19	17-Jun-19	100%	4,017,453.28	None	Completed
Rehabilitation of MPH and Health Center	Niog II	865,000.00	27-Mar-19	26-May-19	100%	847,538.68	None	Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document

Atty. JESSIE SALVADOR
City Engineer

MAYOR LANI MERCADO-REVILLA
LCE