

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2020**

Province, City or Municipality : **Cavite, Bacoor City**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
ENVIRONMENTAL DEVELOPMENT								
Construction/Upgrading of Drainage at Magdiwang	Molino III	1,200,000.00	3/11/2020	5/9/2020	100%	1,175,980.98	None	Completed
Rehabilitation of Drainage at Family Village	P.F. Espiritu	1,800,000.00	3/11/2020	5/9/2020	100%	1,763,637.54	None	Completed
Construction of Drainage Canal	Zapote I	1,800,000.00	3/18/2020	6/15/2020	100%	1,762,996.11	None	Completed

We hereby certify that we have reviewed the contents and hereby, attest to the veracity and correctness of the data or information contained in this document.

ELVINIA S. GUERRERO
City Budget Officer

LANI MERCADO-REVILLA
Local Chief Executive

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2020**

Province, City or Municipality : **Cavite, Bacoor City**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
ENVIRONMENTAL DEVELOPMENT								
Construction of Drainage	PF Espiritu III	2,487,000.00	3/18/2020	6/15/2020	On-going	2,437,248.71		On-going
Construction of Drainage Canal (Green Valley)	San Nicolas III	1,200,000.00	3/17/2020	5/15/2020	On-going	1,175,957.13		On-going
SOCIAL DEVELOPMENT								
Renovation of Multi Purpose Bldg	Mambog II	1,200,000.00	3/18/2020	5/16/2020	On-going	1,175,985.38		On-going
Renovation of Multi Purpose Bldg	Dulong Bayan	1,700,000.00	6/16/2020	9/14/2020	On-going	1,665,928.80		On-going

We hereby certify that we have reviewed the contents and hearby, attest to the veracity and correctness of the data or information contained in this document.

ELVINIA S. GUERRERO
City Budget Officer

LANI MERCADO-REVILLA
Local Chief Executive