

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS**  
**1st QUARTER, CY 2021**

Province, City or Municipality : **Cavite, Bacoor City**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>ECONOMIC DEVELOPMENT</b>								
Rehabilitation / Upgrading at Road at Magdiwang, Molino III	Molino III	6,240,050.27	3/2/2021	7/29/2021	95%	3,748,329.91		
Rehabilitation of Road at PF Espiritu IV	PF Espiritu IV	5,590,400.22	3/2/2021	5/30/2021	55%	2,410,824.96		
Repainting of Curbs and Gutters	Bacoor	6,863,293.12	2/27/2021	6/26/2021	95%	4,402,743.58		
<b>ENVIRONMENTAL DEVELOPMENT</b>								
Construction of Box Culvert	Talaba VI	14,700,340.00	3/12/2021	7/9/2021	45%	6,597,803.23		

We hereby certify that we have reviewed the contents and hearby, attest to the veracity and correctness of the data or information contained in this document.

**ELVINIA S. GUERRERO**  
City Budget Officer

**LANI MERCADO-REVILLA**  
City Mayor



