

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2nd QUARTER, CY 2021

Province, City or Municipality : **Cavite, Bacoor City**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
ECONOMIC DEVELOPMENT								
Construction of Pathway with Drainage (Arevalo)	Real I	1,959,351.09	March 2, 2021	May 30, 2021	100%	1,959,351.09		completed
Rehabilitation of Road and Drainage (Calvelo Subd)	San Nicolas III	2,947,242.18	March 5, 2021	July 2, 2021	100%	2,947,242.18		completed
Upgrading of Road and Drainage of Gawaran St	Digman	2,940,095.72	March 2, 2021	April 30, 2021	100%	2,940,095.72		completed
Rehabilitation of Pathway and Drainage	Talaba I	1,470,014.84	March 2, 2021	April 30, 2021	100%	1,470,014.84		completed
Rehabilitation / Upgrading of Road at Magdiwang	Molino III	6,240,050.27	March 2, 2021	June 29, 2021	100%	6,240,050.27		completed
Rehabilitation of Roads at Progressive	Molino I	2,744,746.18	March 2, 2021	May 30, 2021	100%	2,744,746.18		completed
Rehabilitation of Road	P.F. Espiritu IV	5,590,400.22	March 2, 2021	May 30, 2021	100%	5,590,400.22		completed
Construction/Rehabilitation of Road and Pathway	Panapaan V	979,582.62	February 27, 2021	April 27, 2021	100%	979,582.62		completed
Rehabilitation of Road at Saturn St.	Salinas II	1,960,045.29	March 2, 2021	March 21, 2021	100%	1,960,045.29		completed

Repair and maintenance of streetlights in various areas including Solidarity Roads	Bacoor	9,799,970.25	March 2, 2021	April 30, 2021	100%	9,799,970.25		completed
Repainting of Curbs and Gutters	Bacoor	6,863,293.12	February 27, 2021	June 26, 2021	100%	6,863,293.12		completed
Construction of Box Culvert	Talaba VI	14,700,340.00	March 12, 2021	June 9, 2021	45%	6,597,803.23		on going
Construction and Rehabilitation of Road and Drainage Canal	Niog II	1,959,666.35	March 5, 2021	June 2, 2021	100%	1,959,666.35		completed
Construction of Road and Drainage at Greenvalley	San Nicolas III	2,940,295.06	April 24, 2021	August 24, 2021		2,940,295.06		on going
SOCIAL DEVELOPMENT								
Installation of Streetlights	Molino IV	685,793.96	March 2, 2021	April 30, 2021	100%	685,793.96		completed
Installation of Streetlights	Daang Bukid	1,469,769.58	April 23, 2021	June 21, 2021	100%	1,469,769.58		completed
Installation of Streetlights	Bayanan to Mambog	9,812,068.96	April 27, 2021	August 24, 2021	50%	5,778,069.74		on going

We hereby certify that we have reviewed the contents and hearby, attest to the veracity and correctness of the data or information contained in this document.

ELVINIA S. GUERRERO
City Budget Officer

LANI MERCADO-REVILLA
City Mayor

ENVIRONMENTAL DEVELOPMENT								
Construction of Box Culvert	Talaba VI	14,700,340.00	3/12/2021	7/9/2021	45%	#####		

