

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
3rd QUARTER, CY 2021**

Province, City or Municipality : **Cavite, Bacoor City**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
ECONOMIC DEVELOPMENT								
Construction of Road	PF Espiritu VI	4,409,674.00	July 28, 2021	Oct 15, 2021	30%	4,409,674.00		On-going
SOCIAL DEVELOPMENT								
Construction/Improvement of Drainage and Premises	Tabing Dagat	2,842,050.94	July 28, 2021	Sept 25, 2021	100%	0.00		Completed
Supply and Installation of Home Lift Elevator at TESDA Bldg.	Bacoor	2,449,272.00	Sept 7, 2021	Nov 5, 2021	50%	0.00		On-going
Upgrading/Rehabilitation of Bacoor 1, 2, & 3	Bacoor	6,858,657.76	Sept 7, 2021	Jan 4, 2022	20%	2,377,446.03		On-going
Repair and Improvement of Multi-Purpose Hall Facilities	Bacoor	7,350,856.29	Sept 17, 2021	Dec 15, 2021	25%	0.00		On-going

We hereby certify that we have reviewed the contents and hearby, attest to the veracity and correctness of the data or information contained in this document.

ELVINIA S. GUERRERO
City Budget Officer

LANI MERCADO-REVILLA
City Mayor