

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
4th QUARTER, CY 2021

Province, City or Municipality : **Cavite, Bacoor City**

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions (if any) | Remarks |
|--|-------------------------|---------------|---------------|------------------------|-----------------|-----------------------------|----------------------------|-----------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| ECONOMIC DEVELOPMENT | | | | | | | | |
| Construction of Road | PF Espiritu VI | 4,409,674.00 | July 28, 2021 | Oct 15, 2021 | 100% | 4,409,674.00 | | Completed |
| SOCIAL DEVELOPMENT | | | | | | | | |
| Supply and Installation of Home Lift Elevator at TESDA Bldg. | Bacoor | 2,449,272.00 | Sept 7, 2021 | Nov 5, 2021 | 100% | 2,449,272.00 | | Completed |
| Upgrading/Rehabilitation of Bacoor Cemetery 1, 2, & 3 | Bacoor | 6,858,657.76 | Sept 7, 2021 | Jan 4, 2022 | 100% | 4,702,240.46 | | Completed |
| Repair and Improvement of Multi-Purpose Hall Facilities | Bacoor | 7,350,856.29 | Sept 17, 2021 | Dec 15, 2021 | 100% | 3,353,155.61 | | Completed |
| Construction of Box Culvert | Dulong Bayan to Salinas | 19,607,389.71 | Oct 23, 2021 | April 20, 2022 | 65% | 12,500,290.58 | | On-going |

We hereby certify that we have reviewed the contents and hearby, attest to the veracity and correctness of the data or information contained in this document.

ELVINIA S. GUERRERO
City Budget Officer

LANI MERCADO-REVILLA
City Mayor

