



Supply & Installation of Solar Panel at Bacoor Coliseum	Molino III	1,469,697.56	Oct 12, 2024	Dec 26, 2024	100%	1,469,697.56		completed
Asphalting of Road along Meadowood Solidarity Route	Bacoor	15,838,664.75	Oct 12, 2024	Jan 10, 2025	100%	15,838,664.75		completed
Supply & Installation of Solar Streetlights at Bacoor Cemetery	Maliksi & Molino II	4,948,121.16	Oct 12, 2024	Jan 10, 2025	95%	3,988,441.63		on-going
Construction of Multi-Purpose Building (Day Care Center)	Molino III	4,899,976.90	Oct 19, 2024	Apr 17, 2025	33%	1,505,916.68		on-going
Rehabilitation of Bacoor Cityhall	Bayanan	4,899,796.78	Nov 23, 2024	May 22, 2025	95%	2,843,862.66		on-going
Construction of PNP Building	Bayanan	27,437,092.95	Nov 23, 2024	Oct 19, 2025	15%	8,124,545.93		on-going
<b>ECONOMIC DEVELOPMENT</b>								
Construction of Road & Drainage Canal at Various Streets	Sinbanali	4,900,653.84	Oct 12, 2024	Apr 10, 2025	55%	2,334,172.31		on-going
Construction of Drainage at Villa Maria Subd.	Molino III	2,449,888.27	Oct 12, 2024	Feb 9, 2025	85%	1,959,954.46		on-going
Construction of Drainage	San Nicolas	7,840,037.03	Oct 12, 2024	Mar 11, 2025	50%	4,716,355.75		on-going
Construction of Drainage at Gemville	Panapaan IV	1,469,984.34	Oct 12, 2024	Dec 26, 2024	100%	1,469,984.34		completed

We hereby certify that we have reviewed the contents and hereby, attest to the veracity and correctness of the data or information contained in this document.

Signed  
**ELVINIA S. GUERRERO**  
Local Budget Officer

Signed  
**STRIKE B. REVILLA**  
Local Chief Executive