

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE MONTH OF SEPTEMBER 2014

CITY OF BACOR


Program/Project	Location	Total Cost	Date Started	Target Completion Date	Project Status	
					% of Completion	Total Cost Incurred to
ECONOMIC DEVELOPMENT						
Upgrading of road	Habay /Daan Bukid	5,500,000.00	March 25,2014	June 22,2014		
Concreting of road	San Nicolas 2	750,000.00	March 18,2014	April 23,2014	100%	741,037.25
Upgrading of road	Niog 2	1,200,000.00	March 18,2014	April 16,2014		
Repair & maintenance of solidarity route at Bacoor	Various Brgy.	2,000,000.00	March 18,2014	April 1,2014		
Sub Total		9,450,000.00				
ENVIRONMENTAL MANAGEMENT						
Construction/rehabilitation of drainage	Mambog Road	6,000,000.00	March 25,2014	July 22,2014	94.30%	4,974,953.17
Construction of Drainage Canal	Panapaan 1	3,000,000.00	March 14,2014	June 22,2014	100%	2,492,102.04
Rehabilitation of drainage canal along Magdlwang St.	Molino 2	1,500,000.00	March 18,2014	May 16,2014		
Sub Total		10,500,000.00				8,208,092.46

Program/Project	Location	Total Cost	Date Started	Target Completion Date	Project Status	
					% of Completion	Total Cost Incurred to
SOCIAL DEVELOPMENT						
Construction of Multi Purpose Hall-Phase II	Bayanan	33,250,000.00	March 25,2014	Sept.21,2014	65.55%	22,878,963.67
Constuction of Model Health Center	Various Brgy.	30,000,000.00				
Construction of MPH/Evacuation Center	Bayanan	5,000,000.00	Bidded			
Upgrading of Multipurpose Hall	Panapaan 7	3,000,000.00	March 18,2014	May 16,2014		
Construction of Multipurpose Hall	Molino 1	1,500,000.00	March 18,2014	June 15,2014		
Installation of Deep well	Various Brgy.	667,602.80	For Bidding			
Installation/Maintenance of streetlights	Various Brgy.	2,000,000.00				
Installation of Streetlights	Bayanan	4,000,000.00	For Bidding			
Sub Total		79,417,062.80				22,878,963.67


Program/Project	Location	Total Cost	Date Started	Target Completion Date	Project Status	
					% of Completion	Total Cost Incurred to
Improvement of Multi-Purpose Hall	San Nicolas 1	1,400,000.00	July 4,2014	Nov. 1,2014		
Construction of Multi-Purpose Hall	Zapote 4	2,500,000.00	July 4,2014	Oct.2,2014		
Construction of MPH at Bacoor Cemetery	Maliksi 3	800,000.00	July 4,2014	Sept. 3,2014		
Rehabilitation of Eco Park	Molino 5	1,500,000.00	July 14,2014	Sept. 27,2014		
Upgrading of Pathway w/ drainage canal	Aniban 2	1,050,000.00	July 4,2014	Sept. 2,2014		
Concreting of Road(Green Breeze)	Bayanan	2,200,000.00				
Construction of covered court at Palo Alto	Habay I	4,500,000.00				
Const.of Box Culvert & Access Road(Casimiro Westville-Molino Road)	Ligas 3	1,500,000.00				
Repair/Improvement Health Center	Bacoor	2,000,000.00				
Sub Total		17,450,000.00				

Program/Project	Location	Total Cost	Date Started	Target Completion Date	Project Status	
					% of Completion	Total Cost Incurred to
Construction of Eye Center	Bacoor	1,500,000.00				
Concreting of road	San Nicolas 2	1,750,000.00				
Construction of Drainage Outfall at Molave St.	Aniban I	1,400,000.00				
Installation of Streetlights	Zapote 2	800,000.00				
Rehabilitation of Drainage Canal at Sgt. Sebastian St.	Mabolo I	800,000.00				
Construction of Waiting Area	Talaba Elementary School	450,000.00				
Supply & Installation of airconditioning units MPH/Evacuation Center	Bayanan	15,000,000.00				
Concreting of Miranda Extension		850,000.00				
Sub Total		22,550,000.00				
GRAND TOTAL		139,367,062.80				31,087,056.13

Prepared By:


Nerissa R. Guinto
Clerk

Certified By:


Jerry C. Macalatan
OIC - Accounting Office