

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
4th QUARTER, CY 2022

Province, City or Municipality : **Cavite, Bacoor City**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
ECONOMIC DEVELOPMENT								
Repainting of curbs and gutters at various areas.	Bacoor	5,882,993.78	Nov 8, 2022	Mar 8, 2022	80%	3,529,796.27		On-going
Construction of Perimeter fence at City Government Center	Bayanan	5,879,049.55	Nov 11, 2022	April 10, 2023	70%	0.00		On-going
ENVIRONMENTAL DEVELOPMENT								
Construction of Drainage	Real II	2,940,011.25	March 9, 2022	June 6, 2022	100%	2,940,011.25		Completed
Construction and improvement of Drainage	Zapote II	4,902,783.79	Nov 8, 2022	Feb 6, 2023	80%	3,680,206.99		On-going
SOCIAL DEVELOPMENT								
Renovation of Multi-purpose building at Revilla Center	San Nicolas II	2,939,300.30	May 14, 2022	September 10, 2022	100%	0.00		Completed
Repair of Gymnasium BGC Compound	Bayanan	7,839,720.00	Nov 8, 2022	January 7, 2023	0%	0.00		Not yet started
Construction of Multi-purpose hall	Mabolo I	2,941,632.04	Nov 11, 2022	Feb 9, 2023	0%	0.00		Not yet started
Repair and maintenance of BGC Building	Bayanan	3,430,594.54	Nov 16, 2022	Feb 14, 2023	75%	0.00		On-going
Repair and maintenance of Bacoor Coliseum	Molino III	5,880,986.13	Nov 11, 2022	Mar 11, 2023	70%	0.00		On-going

We hereby certify that we have reviewed the contents and hereby, attest to the veracity and correctness of the data or information contained in this document.

ELVINIA S. GUERRERO
City Budget Officer

STRIKE B. REVILLA
City Mayor

3,529,796.27

6,620,218.24

0.00