

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
3RD QUARTER, CY 2019

Province, City or Municipality : **Cavite, Bacoor City**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
ECONOMIC DEVELOPMENT								
Rehabilitation/Upgrading of Road with Drainage at NIA Road	Bayanan	14,000,000.00	7/10/2019	6/20/2020	75%	5,227,465.27	None	On-going
Construction of Road and Alley with Drainage Canal	Salinas I	5,500,000.00	3/27/2019	6/10/2019	100%	5,398,935.47	None	Completed
ENVIRONMENTAL MANAGEMENT								
Repair and Improvement of Drainage Canal	Progressive, Bayanan	3,450,000.00	3/9/2019	6/7/2019	100%	3,380,416.15	None	Completed
Rehabilitation of Drainage	Mambog II to IV	10,764,000.00	3/28/2019	11/23/2019	75%	5,036,571.67	None	On-going
Rehabilitation of Drainage	Magdiwang Road, Molino II	4,197,000.00	3/27/2019	7/25/2019	100%	4,131,324.28	None	Completed
Construction of Rip-Rap	Cherry Homes, Mambog I	1,239,000.00	12/27/2018	2/11/2019	100%	1,220,663.62	None	Completed

SOCIAL DEVELOPMENT								
Construction of Multi-Purpose Hall	Camella Springville West I, Molino III	5,230,000.00	3/27/2019	8/24/2019	85%	2,589,614.98	None	On-going
Construction of Multi-Purpose Hall	Lynville, Molino III	1,475,000.00	3/27/2019	6/10/2019	100%	1,444,462.01	None	Completed
Continuation of Construction of Multi Purpose Hall	Real I	3,400,000.00	3/27/2019	6/25/2019	100%	3,350,696.84	None	Completed
Construction of Multi-Purpose Hall	Livelihood, Alima	9,300,000.00	3/29/2019	8/26/2019	95%	4,803,726.83	None	Completed
Completion of Multi-Purpose Hall	Queen's Row Central	1,500,000.00	3/27/2019	6/25/2019	100%	1,470,088.45	None	Completed
Construction of Day Care Center	Wood Estate, Molino III	1,850,000.00	3/27/2019	7/25/2019	100%	1,827,543.53	None	Completed

We hereby certify that we have reviewed the contents and hereby, attest to the veracity and correctness of the data or information contained in this document.

ELVINIA S. GUERRERO
 City Budget Officer

LANI MERCADO-REVILLA
 Local Chief Executive